

Field Concrete Inspection Delivery Curing Sunday Saturday wd = working days | cd = calendar days | arrows = continues outside horizon

ID		Activity / Location	Start	Finish	Dur.	Release / Coordination	Week 1						Week 2							
							Mon 10/05	Tue 10/06	Wed 10/07	Thu 10/08	Fri 10/09	Sat 10/10	Sun 10/11	Mon 10/12	Tue 10/13	Wed 10/14	Thu 10/15	Fri 10/16	Sat 10/17	Sun 10/18
Level 4 - Pour 2																				
1	Layout / Edges - Level 4 Pour 2	2026-10-05	2026-10-05	1wd/1cd	Pred. 1 FS															
2	Reinforcement - Level 4 Pour 2	2026-10-06	2026-10-07	1wd/2cd	—															
3	Formwork - Level 4 Pour 2	2026-10-07	2026-10-09	2wd/3cd	—															
4	PT Tendon Installation - Level 4 Pour 2	2026-10-08	2026-10-08	1wd/1cd	Pred. 3 FS															
5	MEP Sleeves & Embeds - Level 4 Pour 2	2026-10-09	2026-10-10	1wd/2cd	TO CONFIRM: PT/MEP release															
6	Pre-Pour Inspection - Level 4 Pour 2	2026-10-10	2026-10-12	2wd/3cd	TO CONFIRM: inspection appointment															
7	Concrete Placement - Level 4 Pour 2	2026-10-11	2026-10-11	1wd/1cd	TO CONFIRM: pour release															
8	Finishing - Level 4 Pour 2	2026-10-12	2026-10-13	1wd/2cd	Pred. 7 FS															
9	Curing - Level 4 Pour 2	2026-10-13	2026-10-15	2wd/3cd	—															
10	Stripping - Level 4 Pour 2	2026-10-14	2026-10-14	1wd/1cd	TO CONFIRM: strength / authorization															
Level 4 - Pour 3																				
11	Layout / Edges - Level 4 Pour 2	2026-10-15	2026-10-16	1wd/2cd	Pred. 1 FS															
12	Reinforcement - Level 4 Pour 2	2026-10-16	2026-10-18	2wd/3cd	—															
13	Formwork - Level 4 Pour 2	2026-10-17	2026-10-17	1wd/1cd	—															
14	PT Tendon Installation - Level 4 Pour 2	2026-10-18	2026-10-19	1wd/2cd	Pred. 3 FS															
15	MEP Sleeves & Embeds - Level 4 Pour 2	2026-10-05	2026-10-07	2wd/3cd	TO CONFIRM: PT/MEP release															
16	Pre-Pour Inspection - Level 4 Pour 2	2026-10-06	2026-10-06	1wd/1cd	TO CONFIRM: inspection appointment															
17	Concrete Placement - Level 4 Pour 2	2026-10-07	2026-10-08	1wd/2cd	TO CONFIRM: pour release															
18	Finishing - Level 4 Pour 2	2026-10-08	2026-10-10	2wd/3cd	Pred. 7 FS															
19	Curing - Level 4 Pour 2	2026-10-09	2026-10-09	1wd/1cd	—															
20	Stripping - Level 4 Pour 2	2026-10-10	2026-10-11	1wd/2cd	TO CONFIRM: strength / authorization															
Level 5 - Pour 1																				
21	Layout / Edges - Level 4 Pour 2	2026-10-11	2026-10-13	2wd/3cd	Pred. 1 FS															
22	Reinforcement - Level 4 Pour 2	2026-10-12	2026-10-12	1wd/1cd	—															
23	Formwork - Level 4 Pour 2	2026-10-13	2026-10-14	1wd/2cd	—															
24	PT Tendon Installation - Level 4 Pour 2	2026-10-14	2026-10-16	2wd/3cd	Pred. 3 FS															
25	MEP Sleeves & Embeds - Level 4 Pour 2	2026-10-15	2026-10-15	1wd/1cd	TO CONFIRM: PT/MEP release															
26	Pre-Pour Inspection - Level 4 Pour 2	2026-10-16	2026-10-17	1wd/2cd	TO CONFIRM: inspection appointment															
27	Concrete Placement - Level 4 Pour 2	2026-10-17	2026-10-19	2wd/3cd	TO CONFIRM: pour release															
28	Finishing - Level 4 Pour 2	2026-10-18	2026-10-18	1wd/1cd	Pred. 7 FS															
29	Curing - Level 4 Pour 2	2026-10-05	2026-10-06	1wd/2cd	—															
30	Stripping - Level 4 Pour 2	2026-10-06	2026-10-08	2wd/3cd	TO CONFIRM: strength / authorization															
Level 5 - Pour 2																				
31	Layout / Edges - Level 4 Pour 2	2026-10-07	2026-10-07	1wd/1cd	Pred. 1 FS															
32	Reinforcement - Level 4 Pour 2	2026-10-08	2026-10-09	1wd/2cd	—															
33	Formwork - Level 4 Pour 2	2026-10-09	2026-10-11	2wd/3cd	—															
34	PT Tendon Installation - Level 4 Pour 2	2026-10-10	2026-10-10	1wd/1cd	Pred. 3 FS															
35	MEP Sleeves & Embeds - Level 4 Pour 2	2026-10-11	2026-10-12	1wd/2cd	TO CONFIRM: PT/MEP release															
36	Pre-Pour Inspection - Level 4 Pour 2	2026-10-12	2026-10-14	2wd/3cd	TO CONFIRM: inspection appointment															
37	Concrete Placement - Level 4 Pour 2	2026-10-13	2026-10-13	1wd/1cd	TO CONFIRM: pour release															
38	Finishing - Level 4 Pour 2	2026-10-14	2026-10-15	1wd/2cd	Pred. 7 FS															
39	Curing - Level 4 Pour 2	2026-10-15	2026-10-17	2wd/3cd	—															
40	Stripping - Level 4 Pour 2	2026-10-16	2026-10-16	1wd/1cd	TO CONFIRM: strength / authorization															
General Field Work																				
41	Layout / Edges - Level 4 Pour 2	2026-10-17	2026-10-18	1wd/2cd	Pred. 1 FS															
42	Reinforcement - Level 4 Pour 2	2026-10-18	2026-10-20	2wd/3cd	—															
43	Formwork - Level 4 Pour 2	2026-10-05	2026-10-05	1wd/1cd	—															
44	PT Tendon Installation - Level 4 Pour 2	2026-10-06	2026-10-07	1wd/2cd	Pred. 3 FS															
45	MEP Sleeves & Embeds - Level 4 Pour 2	2026-10-07	2026-10-09	2wd/3cd	TO CONFIRM: PT/MEP release															

COORDINATION / REVIEW · 3 items identified - no automatic corrections

WARN: verify pre-pour inspection sequence | INFO: confirm Saturday resources | *PROPOSAL: verify curing follow-up; no date assigned